

TS105 F62 - Certificate of Test - Overhead LV Construction

For Contestable Project Works (or) For Regulated Project Works	TS105 Part A and TS105 Part B must be submitted with this form at least 10 business days prior to commencement.
---	--

Features to be checked:	'Tick' when checked:										Remarks:
Pole Numbers:											
Designated design:											
Correct X-Arm:											
Correct conductor height:											
Screwed pins nuts tightened:											
Insulators fully on:											
LV isolators installed:											
Bird proofing:											
Bolts tightened:											
Threads deformed:											
Min 15mm of thread showing:											
Correct sized washers:											
Bonding:											
Neutral continuous:											
Neutral warning sign (MEN):											
Joint prepared & made correctly E1010:											
Correct sag of LV mains:											
Conductor low tension:											
Conductor over tension:											
Conductor correct tension:											

TS105 F62 - Certificate of Test - Overhead LV Construction

Features to be checked:	'Tick' when checked:										Remarks:
Pole Numbers:											
Seizing clamps:											
Wire ties:											
Weather & Temperature at time of stringing:											

Tested By:		Date of Test:	
Any Comments:			

Note: This form shall be forwarded to either **(A) or (B)** and **(C)** SA Power Networks' Representatives:

(A)	To: The Compliance Coordinator (Contestable Works)	Compliancegroup@sapowernetworks.com.au
or		
(B)	To: The Compliance Coordinator (Regulated Project Works) Rick Niutta - 0418 714 475	Rick.Niutta@sapowernetworks.com.au
and		
(C)	To: The Relevant SA Power Networks' Project Manager	