

TS105 F63 - Certificate of Test - LV Combined Construction - O/H and UG at Over/Under Pole

For Contestable Project Works (or) For Regulated Project Works	TS105 Part A and TS105 Part B must be submitted with this form at least 10 business days prior to commencement.
---	--

Features to be checked:	'Tick' when checked:										Remarks:	
Pole Numbers:												
Designated design:												
Correct x arm:												
Screwed pins nuts tightened:												
Insulators fully on:												
LV isolators installed:												
Bird proofing:												
Bolts tightened:												
Threads deformed:												
Min 15mm of thread showing:												
Correct sized washers:												
Bolt threads to face ground:												
Bonding:												
Neutral continuous:												
Neutral warning sign:												
Joint prepared E1010:												
Seizing clamps:												
Wire ties:												
Cable in conduit at base of pole:												
Visidex slab in place:												

TS105 F63 - Certificate of Test - LV Combined Construction - O/H and UG at Over/Under Pole

Features to be checked:	'Tick' when checked:										Remarks:
Pole Numbers:											
HDP pipe in place:											
HDP pipe strapping:											
Cable guard:											
Cable guard straps:											
Cable warning sign:											
Cable destination sign:											
Cable guard bonded:											

Tested By:		Date of Test:	
Any Comments:			

Note: This form shall be forwarded to either **(A) or (B)** and **(C)** SA Power Networks' Representatives:

(A)	To: The Compliance Coordinator (Contestable Works)	Compliancegroup@sapowernetworks.com.au
or		
(B)	To: The Compliance Coordinator (Regulated Project Works) Rick Niutta - 0418 714 475	Rick.Niutta@sapowernetworks.com.au
and		
(C)	To: The Relevant SA Power Networks' Project Manager	