

TS105 F66 - Certificate of Test - O/H and URD O/U Construction

For Contestable Project Works (or) For Regulated Project Works	TS105 Part A and TS105 Part B must be submitted with this form at least 10 business days prior to commencement.
---	--

Features to be checked:	'Tick' when checked:								Remarks:
Pole Number:									
Designated design:									
Correct X-arm & brace:									
DF base:									
Fuse base:									
Solid tapped:									
Carryover pins bonded:									
Insulators installed correctly:									
Pin. Ins.:									
Disc ins.:									
Hardware:									
Bonding:									
Threads deformed:									
Bird proofing:									
DF&F contact surfaces cleaned & smeared with Kopper Cote:									
Cable in conduit at pole base:									
Visidex cover slab over cable at pole base:									
HDP pipe:									
HDP pipe strapping:									
Cable guard:									
Cable guard straps:									
Cable destination sign:									
Cable warning sign:									
Cable guard bonded to pole:									

TS105 F66 - Certificate of Test - O/H and URD O/U Construction

Features to be checked:	'Tick' when checked:										Remarks:
Pole Number:											
Cable support bracket direct bond to LV neutral CMEN:											
CMEN sign at LV neutral connection point:											
Cable clamps on cable below termination:											
Screen bolted to C/support:											
Correct joint prep. E 1010:											
Cable support bracket bonded to pole:											
Correct sized washers:											

Tested By:		Date of Test:	
Any Comments:			

Note: This form shall be forwarded to either **(A) or (B)** and **(C)** SA Power Networks' Representatives:

(A)	To: The Compliance Coordinator (Contestable Works)	Compliancegroup@sapowernetworks.com.au
or		
(B)	To: The Compliance Coordinator (Regulated Project Works) Rick Niutta - 0418 714 475	Rick.Niutta@sapowernetworks.com.au
and		
(C)	To: The Relevant SA Power Networks' Project Manager	