

TS105 F41 - Construction Check - Padmount Transformer

For Contestable Project Works (or) For Regulated Project Works	TS105 Part A and TS105 Part B must be submitted with this form at least 10 business days prior to commencement.
---	--

<i>Please fill in Padmount Transformer Details:</i>	
Padmount Transformer Type:	
Padmount Transformer Number:	

Features to be checked:	'Tick' if checked:	Remarks:
Easement location:		
Footings:		
Orientation:		
Levels and backfill:		
Sealant around base:		
Lifting lugs and breather cap removed:		
Cable circuit labels:		
Earthing correct for CMEN/MEN/SWER:		
HV and LV fuses stored safely:		
LV shrouds fitted:		
LV terminations:		
Cabinet earth correct:		
'As Constructed' plan installed:		
Doors locked:		
Rotary switch locked:		
Pad T/F 1:2m from building for 3 hours fire rating		
Oil levels, OK:		
Any Oil leaks:		
Bollards or Barriers installed (when required):		
Retaining wall installed and to specifications (when required):		
Operating area as per plan:		
Soil retaining membrane 'Geo Cloth' installed:		

