

**TS105 F71 - Certificate of Test - ABC - LV**

<b>For Contestable Project Works (or) For Regulated Project Works</b>	<b>TS105 Part A</b> and <b>TS105 Part B</b> must be submitted with this form at least <b>10 business days</b> prior to commencement.
---	--

Features to be checked:	'Tick' when checked:	Remarks:
<b>Pole Number:</b>		
Correct size cable installed:		
Cable tensions correct:		
Bracket AL cable support:		
Clamp bush cable:		
Clamp suspension:		
Break away hook:		
Non-break away hook:		
Hook installation correct:		
Dead end		
Pole attachment bracket:		
Bracket pole Galv. Steel:		
Angle construction correct:		
A. Single clamp E2310:		
B. Twin clamp E2310:		
C. Strain clamp E2310:		
D. Bracket angle hook attach:		
Alley arm flat 1000mm:		
T/back arrangement solid:		
T/back arrangement break away:		
T/back line isolator arrangement:		
Fuse switch disconnect (Krone):		
Dead end arrangement:		
T/off arrangement:		

**TS105 F71 - Certificate of Test - ABC - LV**

Features to be checked:	'Tick' when checked:										Remarks:
Pole Number:											
Bonding:											
T/F NB/Away / B/Away:											
Services NB/Away / B/Away:											
PI connections:											
Earthing B/Away / NB/Away:											
Bolt threads deformed:											

<b>Tested By:</b>		<b>Date of Test:</b>	
<b>Any Comments:</b>			

**Note:** This form shall be forwarded to either **(A)** or **(B)** and **(C)** SA Power Networks' Representatives:

<b>(A)</b>	<b>To: The Compliance Coordinator (Contestable Works)</b>	<a href="mailto:Compliancegroup@sapowernetworks.com.au">Compliancegroup@sapowernetworks.com.au</a>
or		
<b>(B)</b>	<b>To: The Compliance Coordinator (Regulated Project Works)</b> Rick Niutta - 0418 714 475	<a href="mailto:Rick.Niutta@sapowernetworks.com.au">Rick.Niutta@sapowernetworks.com.au</a>
and		
<b>(C)</b>	<b>To: The Relevant SA Power Networks' Project Manager</b>	